

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
Physical status of Construction of Tharuhat Project (100 Bedded Residential School)

Report Dated: 31.03.2020

S. No.	Group No.	Name of District	Name of Block	Name of School	Physical Status												
					No t Start	Lay out	Fou nd ation	PL	Ground Floor		1st Floor		2nd Floor			Fini shing	Com plete
									LL	RL	LL	RL	LL	RL			
1	THARU-7-1	West Champaran	Madhubani	100 BED Hostel Madhubani													
2	THARU-8-1	West Champaran	Kadmahwa	100 BED Hostel Madhubani													
3	THARU-9-1	West Champaran	Belsandi	100 BED Hostel Madhubani													
4	THARU-9-1	West Champaran	Dhamura	100 BED Hostel Madhubani													Expected Completion June 2020
5	THARU-10-1	West Champaran	Bhirbhiriya	100 BED Hostel Madhubani	1												Land not available.
Total No. Of Tharuhat Projects (100 Bedded Residential School)					1	0	0	0	0	0	0	0	0	0	0	3	1