

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 31/03/2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar											Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan											Handover
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak											Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya											Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur											Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj											Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater											Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa											Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi											Handover
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
12	USSS-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur											Inaugurated. Handover
13	USSS-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017. Handover
14	USSS-27 (A)	PATNA	Fatuha	Middle School, Diwra											Handover
15	USSS-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover
16	USSS-34-2	ROHTAS	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover
17	USSS-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan											Handover
18	USSS-34-3	ROHTAS	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover
19	USSS-25-3	SHEIKHPURA	Barbigaha	Middle School, Kutout											Inaugurated 16.7.2017. Handover
20	USSS-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover
21	USSS-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handover
22	USSS-46-5	SIWAN	Jeeradei	Middle School Balaipur											Handover
23	USSS-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover
24	USSS-46-3	SIWAN	Nautan	Middle School Pratapur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
25	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla											Handover
26	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan											G+2. Handover
27	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul											Handover
28	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta											Handover
29	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi											Handover
30	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur											Handover
31	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria											Handover
32	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama											Handover
33	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar											Handover
34	USSS-20 (A)	BANKA	Bansi	Middle School kairi											Handover
35	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola											Handover
36	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha											Handover
37	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
38	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli											Handover
39	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd											G+2. Handover
40	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak											G+2. Handover
41	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari											G+2, Handover
42	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akraasi											Handover
43	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha											Handover
44	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama											Handover
45	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilleshwar Sthan											G+2
46	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa											Handover
47	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra											Handover
48	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur											Handover
49	USSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsaa											Rectification Work Required
50	USSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur											Rectification Work Required
51	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
52	USSS-47 (A)	MUNGER	Birpur	Middle School Parra											Handover
53	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound											Handover
54	USSS-46-2	SIWAN	Nautan	Middle School Kilpur											Handover
55	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut											G+2. Handover
56	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordih											Handover
57	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari											Handover
58	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola											G+2, Handover
59	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur											G+2. Handover
60	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol											G+2. Handover
61	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur											G+2. Handover
62	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak											G+2. Handover
63	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti											Handover
64	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
65	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari											Handover
66	USSS-20 (B)	BANKA	Chandan	Middle School Bank											G+2. Handover
67	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli											G+2, Handover
68	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya											Handover
69	USSS-42 (B)	GAYA	Konch	Middle School, Angara											G+2
70	USSS-42 (D)	GAYA	Tekari	Middle School, Noni											G+2. Handover
71	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa											G+2, Handover
72	USSS-38-2	AURANGABAD	Madanpur	Middle School,Sondiha											Handover
73	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura											
74	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh											
75	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari											G+2. Handover
76	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha											
77	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
78	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur											G+2.
79	USSS-14-2	SIWAN	Raghnathpur	Middle School Gamiyar											Handover
80	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan											G+2, Handover
81	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School, Sewnon											G+2
82	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari											G+2, Handover
83	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna											
84	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna											Handover
85	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri											Expected date of completion 30 April 2021
86	USSS-29-1	BHOJPUR	Barhara	Govt. Middle School, Kudariya Parshurampur											
87	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa											Handover
88	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani											
89	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
90	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya											Expected date of completion 30 March 2021
91	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh											Expected date of completion 30 June 2021
92	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha											Debar. Recommendation for rescind
93	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur											Expected date of completion 30 May 2021
94	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda											Expected date of completion 30 April 2021
95	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha											Expected date of completion 30 April 2021
96	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga											Expected date of completion 31 March 2021
97	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura											Expected date of completion 30 May 2021
98	USSS-29-3	BHOJPUR	Ara	Upgraded Middle School, Barouli											Expected date of completion 31 March 2021
99	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara											Expected date of completion 31 March 2021
100	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara											Expected date of completion 31 June 2021
101	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura											Expected date of completion 31 March 2021
102	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar											Stopped From HQ, due to High-Court order.

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status								Remarks		
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor			Finis hing	Comp lete
									LL	RL	LL	RL			
103	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur										Expected date of completion 31 March 2021	
104	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima										Expected date of completion 31 March 2021	
105	USSS-41 (E)	GAYA	Emamganj	Middle School, Bindhua										Expected date of completion 30 April 2021	
106	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha										Expected date of completion 30 April 2021	
107	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan										Expected date of completion 30 April 2021	
108	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta										Expected date of completion 30 Aug 21	
109	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon										Expected date of completion 31 March 2021	
110	USSS-9-4	KATIHAR	Kodha	Middle School Rampur										Expected date of completion 31 March 2021	
111	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari										Expected date of completion 28 Feb 2021	
112	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan										Expected date of completion 28 Feb 2021. 2nd Floor Roof level	
113	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe										Expected date of completion 30 March 2021	
114	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur										Expected date of completion 31 Mar 2021	
115	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari										Expected date of completion 30 April 2021	

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete		
									LL	RL	LL	RL				
116	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara												Expected date of completion 30 Sep 2021
117	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini												Expected date of completion 15 Feb 2021
118	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina												(Agreement not done). Only excavation & BFS done. Work Stop
119	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur												Expected date of completion 31 July 2020
120	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar												Expected date of completion 28 Feb 2021
121	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak												
122	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp												
123	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu												Land not available
124	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia												Insufficient Land.
125	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East												Land not available
126	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan												Insufficient Land
127	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi												Insufficient Land
128	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa												Insufficient Land

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete		
									LL	RL	LL	RL				
129	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag												Land not available.
130	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur												Land not available
131	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra												Land not available
132	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap												Land not available
133	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar												Land not available
134	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali												Land not available
135	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar												During contract period land was not available for construction. Now land is available
136	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho												Local Dispute
137	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado												Double Scheme. Completed & handover under other scheme Group no. SSS-184-4)
138	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula												Land not available
139	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur												LOA Issue. Dismantling require

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete		
									LL	RL	LL	RL				
140	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola												LOA Issue. Dismantling require
141	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur												Insufficient Land
142	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara												LOA Issue. Dismantling require
143	USSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih												LOA Issue. Not Started
144	USSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi												During contract period land was not available for construction. Now land is available
145	USSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai												Land not available
146	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli												Insufficient land
147	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur												Insufficient land
148	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini												Required old building demolition
149	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini												Land not available
150	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna												Insufficient land available 40'-0" x 120'-0"
151	USSS-28-1	PATNA	Naubatpur	Middle School, Karai												Land not available. स्थल उपलब्ध कराने हेतु HM से L.No.-582/20.11.16 द्वारा अनुरोध किया गया है
152	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli												Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete		
									LL	RL	LL	RL				
153	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East												Land not available
154	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara												Land Dispute
155	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra												Land not available
156	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya / UMS Mathiya												Land not available
Total No. Of USSS (2011-12)			156		34	1	2	1	0	0	2	2	25	89		