

BSEIDC, PATNA

Summary of all ACR																									Date:31.05.18	
S.N.	EC Name	Total Sanctioned			Contract Awarded (LOA Issued)			Agreement done			Physical Status								Summary			Received Amount (in lakh)	Fin. Exp. (Including Centage) (in lakh)	Rest Amount	Remarks	
		No. of Groups	No. of School	No. of Units	No. of Groups	No. of School	No. of Units	No. of Groups	No. of School	No. of Units	Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	In-Progress	not start					
														LL	RL	LL	RL									
1	EC - 86	18	18	46	17	17	42	13	13	34	0	0	0	0	0	6	7	10	12	23	11	381.90	731.68	-349.78		
2	EC - 97	20	20	134	14	14	113	9	9	84	0	6	13	0	15	0	15	24	10	73	51	373.13	275.43	97.70		
3	EC - 107	11	39	255	9	28	202	7	19	119	0	22	0	12	23	30	18	48	13	153	89	758.18	453.05	305.13		
4	EC - 110			171																0	171	499.62	0.00	499.62	List of 168 ACR not received.	
5	EC - 116			480																0	480	1799.95	0.00	1799.95	Tender in Process for 250 ACR in High School (NIT-74) (Rest 230 ACR in P.S & M.S, List Sent to BEP)	
5	EC - 129			955																0	955	3331.61	0.00	3331.61	DPR Under preparation for 111 out of 813 ACR in High School (Rest 702 out of 813 ACR in P.S & M.S, List Sent to BEP) (List of 142 out of 955 ACR not received.)	
5	EC - 135			179																0	179	652.08	0.00	652.08	School list not proper. Letter no.-3102 dated-15.05.2018 issued for correction.	
	Total ACR	49	77	2220	40	59	357	29	41	237	0	28	13	12	38	36	40	82	35	249	1936	7796.47	1460.1556	6336.314		

BSEIDC , PATNA

Physical and Financial Progress report of MSDP Schemes

Name of Scheme-Additional Class Room (ACR)									Empower Committee- All												
Sl. No.	Gr. No	E.C No.	Name of District	Name of Block	Name of School	Unit	L.O.A	Aggrement No & date	Physical Report									Fin. Exp.(inclu ding Centage) (in lakh)	Expected date of complitio n	Remarks	
									Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete				Not Started
LL	RL	LL	RL																		
1	ACR	86	East Champaran	BANJARIYA	Sunderman High School (4)	4	6577/12.07.16	236 F2 OF 2016-17 (02.03.17)								4			28.77		
2	ACR	86	Vaisali	चेहराकलौ	AbabkarpurMadarsa (4)	4	6570/12.07.16	231 F2 OF 2016-17 (27.02.17)								4			19.25		
3	ACR	86	Vaisali	चेहराकलौ	चेहराकलौ मदरसा में चार अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (4)	4											4			No Bidder Re-tender again in process	
4	ACR	86	Sitamarhi	बाजपट्टी	श्री बाबूलाल लक्ष्मण चौधरी उच्च विद्यालय में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	13771/31.12.	20 F2 of 2017-18 (25.04.17)								2			19.51		
5	ACR	86	Sitamarhi	बाजपट्टी	प्रोजेक्ट बालिका उच्च विद्यालय, बहेड़ा में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	13772/31.12.16	34 F2 of 2017-18 (05.05.17)								2			18.20		
6	ACR	86	Sitamarhi	बाजपट्टी	राजकीय मध्य विद्यालय, बेला शातीकुटिर में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	13780/31.12.16	197 F2 OF 2017-18 (13.12.17)							2				8.52		
7	ACR	86	Gopalganj	Thawe	Ramchandrapur High School, Thawe (6)	6	6572/12.07.16	110 F2 OF 2016-17 (13.12.16)						6					13.42		
8	ACR	86	Bhagalpur	सन्हीला	मदरसा काषीमुल ऊलूम, बेलधिया में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। ; (2)	2	13770/31.12.16										2			Agreement not done	
9	ACR	86	Bhagalpur	सन्हीला	मदरसा इसलाहू मुस्लिममिन, भोसखाप में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	13781/31.12.16	55 F2 of 2017-18 (22/05/2017)								2			3.74		
10	ACR	86	Bhagalpur	सन्हीला	मदरसा इसलामिया याकूब नगर, देवकुंडा में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2	3034/13.04.17										2			Land not available	
11	ACR	86	Bhagalpur	सन्हीला	मदरसा जमेउला ऊलूम चकनास्थु में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2	13779/31.12.16										2			Land not available	
12	ACR	86	Bhagalpur	सन्हीला	मदरसा इसलामिया अनवारूल होदा, छोटी नाकी में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	13773/31.12.16	1 F2 of 2017-18 (01.04.17)								2			17.07		
13	ACR	86	Bhagalpur	जगदीशपुर	मदरसा अनीसूल हुस्ना में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य। (2)	2	ISSUED	257 F2 of 2017-18 (13.02.18)								2			15.10		
14	ACR	86	Bhagalpur	जगदीशपुर	मदरसा मकसूदूल ऊलूम में दो अतिरिक्त वर्ग कक्ष का निर्माण कार्य।(2)	2	6176/08.09.17	185 F2 of 2017-18 (04.12.17)								2			16.48		
15	ACR	86	Nalanda		Sahokhar High School(3)	3	6579/12.07.16	176 SBD OF 2016-17 (24.01.17)							3				281.19		

[illegible]

Sl. No.	Gr. No	E.C No.	Name of District	Name of Block	Name of School	Unit	L.O.A	Aggrement No & date	Physical Report										Fin. Exp.(includ ing Centage) (in lakh)	Expected date of complitio n	Remarks
									Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started			
												LL	RL	LL	RL						
16	ACR	97	Siwan	बरहरिया	जी. एम. उच्च विद्यालय बरहरिया(15)	15	13798/31.12.16	174 F2 of 2017-18 (17.11.17)					15						49.27		
17	ACR	97	Siwan	बरहरिया	दीनदयालपुर उच्च विद्यालय(10)	10	13785/31.12.16	73 F2 of 2017-18 (14.06.17)								10			48.66		
18	ACR	97	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय जमालहट्टा(4)	4												4			No Bidder Re-tender again in process
19	ACR	97	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय गोपालपुर(5)	5	ISSUED											5			
20	ACR	97	Siwan	हुसैनगंज	उत्क्रमित उर्दू मध्य विद्यालय तेतरिया(5)	5												5			No Bidder Re-tender again in process
						134			0	6	13	0	15	0	15	24	10	51	275.43		
1	ACR-201	107	Madhubani	Madhubani (Town)	Suri High School at Madhubani.(6)	6	941/07.02.17	83 F2 OF 2017-18 (21.06.17)								6			15.46		

Sl. No.	Gr. No	E.C No.	Name of District	Name of Block	Name of School	Unit	L.O.A	Aggrement No & date	Physical Report										Fin. Exp.(inclu ding Centage) (in lakh)	Expected date of complitio n	Remarks
									Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started			
												LL	RL	LL	RL						
2	ACR-202	107	Madhubani	Bisfi	(i) High School at Parsauni (5)	5	940/07.02.17	258 F2 OF 2017-18 (15.02.18)								5			89.29		
3		107	Madhubani		(ii) High School at Nahas Khangraitha(5)	5											5				
4		107	Madhubani		(iii) High School at Simiri (5)	5										5					
5		107	Madhubani		(iv) Upgraded School at Noorchak (12)	12									12						
6		107	Madhubani		(v) Middle School at AunsiBhabhangawa (18)	18				18											
7		107	Madhubani		(vi) Upgraded School at Bhairwa(11)	11							11								
8		107	Madhubani		(vii) Upgraded School at Shivaul (12)	12									12						
9		107	Madhubani		(viii) Upgraded School at Bardha (7)	7												7			
10	ACR-203	107	Bhagalpur	Sanhaula	Bari Adarsh High School(8)	8	959/07.02.17										8				
11	ACR-204	107	Supual	Basantpur	(i) Upgraded middle school, Balbhadrapur(4)	4											4			No Bidder Re-tender again in process	
12		107	Supual		(ii) Middle school at Narpatpatti(6)	6											6			No Bidder Re-tender again in process	
13		107	Supual		(iii) Upgarded middle school at Deenbandhi(6)	6											6			No Bidder Re-tender again in process	
14		107	Supual		(iv) Urdu middle school at Kamalpur (4)	4											4			No Bidder Re-tender again in process	
15		107	Supual		(v) Upgarded middle school at Parmanandpur (6)	6											6			No Bidder Re-tender again in process	
16		107	Supual		(vi) Middle school at Parsa Urdu(6)	6												6			No Bidder Re-tender again in process

Sl. No.	Gr. No	E.C No.	Name of District	Name of Block	Name of School	Unit	L.O.A	Aggrement No & date	Physical Report										Fin. Exp.(inclu ding Centage) (in lakh)	Expected date of complitio n	Remarks	
									Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started				
												LL	RL	LL	RL							
17		107	Supual		(vii) Middle school at Baria Kamal (2)	2												2		No Bidder Re-tender again in process		
18		107	Supual		(viii) Primary School at Kataiya(3)	3													3		No Bidder Re-tender again in process	
19		107	Supual		(ix)Upgarded middle school at Mohanpur (6)	6													6		No Bidder Re-tender again in process	
20		107	Supual		(x) Upgraded middle school at Shankarpur(6)	6													6		No Bidder Re-tender again in process	
21	ACR-205	107	Supual	Supaul Town	(i) Upgraded middle school at Jhakrahi, New muslimTola(12)	12	946/07.02.17	255 SBD OF 2016-17 (30.03.17)					12						81.06			
22		107	Supual		(ii) Hazari Higher Secondary School at Supaul (12)	12							12									
23		107	Supual		(iii) Babujan vishveshwar Balika High School at Supaul (6)	6								6								
24		107	Supual		(iv) Higher Secondary School at Supaul (12)	12						12										
25	ACR-206	107	Sitamarhi	Parihar Block	Shri Gandhi High School (ACR with Stair room & Verandah) (1)	1	944/07.02.17	19 F2 of 2017-18 (25.04.17)									1		16.96		Handed Over	
26	ACR-207	107	East Champaran	Ramgarhwa	(i) Govt. High School at G.M. high school, Ramgarhwa (4)	4	947/07.02.17	49 SBD OF 2017-18 (16.05.17)								4			93.54			
27		107	East Champaran		(ii) High school at Adhkaparia (4)	4				4												Insufficient Land
28		107	East Champaran		(iii) S.S. High School at Raghunathpur (4)	4												4				Land Not Available
29		107	East Champaran		(iv) High School at SukhiSemra (6)	6										6						
30		107	East Champaran		(v) R.D.P. girls high school at Ramgarhwa (6)	6											6					

Sl. No.	Gr. No	E.C No.	Name of District	Name of Block	Name of School	Unit	L.O.A	Aggrement No & date	Physical Report										Fin. Exp.(includ ing Centage) (in lakh)	Expected date of complitio n	Remarks	
									Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started				
												LL	RL	LL	RL							
31	ACR-208	107	East Champaran	Dhaka	(i) Govt. High School at High School Dhaka (6)	6	943/07.02.17	84 SBD OF 2017-18 (22.06.17)							6				57.20			
32		107	East Champaran		(ii) Sarjeet high school at Bhandar (6)	6										6						
33		107	East Champaran		(iii) Shri H.M. Balika High school at Kamarwa (6)	6												6				Insufficient Land
34		107	East Champaran		(iv)High School at Jataulia (6)	6												6				Land Not Available
35	ACR-209	107	East Champaran	Banjaria	(i) Govt. High School at High School Semra (8)	8	960/07.02.17	59 f2 of 2017-18 (23.05.17)								8		54.70				
36		107	East Champaran		(ii) Dr. ZakirHussain high school at Mohmmadpur (4)	4											4					
37	ACR-210	107	East Champaran	Narkatinganj/ Chodadano	Govt. high school at JeetpurVishnupurwa (4)	4											4			No Bidder Re-tender again in process		
38	ACR-211	107	East Champaran	Adanpur	(i) Bansidhar high school (6)	6	942/07.02.17	172 f2 of 2017-18 (16.11.17)								6		44.85				
39		107	East Champaran		(ii) Project girls high school (4)	4													4			
						255			0	22	0	12	23	30	18	48	13	89	453.05			
Total No. of ACR Schools					77	435	0	0	0	28	13	12	38	36	40	82	35	151	2467.27			