

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/11/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.11.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	3	27	6	12	26	2134.20	1602.44	75.08%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	6	0	0	11	251	42	30	248	24170.15	12783.23	52.89%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	0	1	1	7	0	12	0	0	31	296	52	55	282	14947.24	16814.16	112.49%
	Total :-	771	768	0	3	4	4	21	4	19	0	0	45	574	100	97	556	41251.59	31199.83	75.63%
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	39	11307.36	7436.30	65.77%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11738.07	199.87%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	17	124	22	55	117	17180.16	19174.37	111.61%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19602.95	123.64%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	28	147	62	46	147	39714.17	47781.05	120.31%
	Total :-	353	338	0	2	1	0	16	1	20	0	6	32	217	78	58	199	55569.17	67384.00	121.26%
1	SSS (Senior Secondary School) (2013-14)	993	992	5	13	12	5	35	6	47	0	0	204	561	327	105	469	90000.00	88961.39	98.85%
2	HSS(Higher Secondary School) (2013-14)	226	222	1	1	1	1	9	1	7	0	0	55	122	76	28	126	23904.88	19884.51	83.18%
11	SSSM (Senior Secondary School Minority) (2014-15)	121	114	1	10	4	3	11	3	8	0	0	35	44	75	2	38	25737.39	10674.10	41.47%
3	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	8	22	10	4	20	9	22	0	1	64	113	160	84	93	1404.00	21889.71	1559.10%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7333.42	7809.38	106.49%
14	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	3	4	4	1	3	1628.00	1411.11	86.68%
15	Deegree College	12	12	0	1	1	0	0	0	0	0	1	4	2	7	3		3700.00	2780.39	75.15%
16	Child Development Project Office co-housing (CDPO)	33	33	0	0	0	0	0	0	0	0	5	7	16	12	5	5	3180.50	2606.80	81.96%
17	ICT Projects under World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	Block Resource Centre	185	135	13	20	9	8	10	10	11	3	23	29	6	136	43	1	8139.00	2779.39	34.15%
	Total :-	3537	3171	28	72	43	26	124	34	137	3	36	496	1807	999	481	1598	283351.96	277015.03	97.76%