

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/10/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.10.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools		No. of School	Lay-out	Foundatio n	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress				
			LL					RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	26	2134.20	1602.44	75.08%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	6	0	0	11	251	42	30	248	13170.14	12780.39	97.04%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	0	3	3	4	1	12	0	0	33	292	56	55	282	14947.24	16591.92	111.00%
	Total :-	771	768	0	3	6	6	18	5	19	0	0	46	571	103	97	556	30251.58	30974.75	102.39%
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	39	11307.36	7414.23	65.57%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11734.58	199.81%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	17	124	22	55	117	17180.16	19148.81	111.46%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19602.94	123.64%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	28	147	62	46	147	39714.17	47781.05	120.31%
	Total :-	353	338	0	2	1	0	16	1	20	0	6	32	217	78	58	199	55569.17	67383.99	121.26%
9	SSS (Senior Secondary School) (2013-14)	993	992	3	12	12	6	39	4	48	0	0	210	551	334	108	469	90000.00	88842.78	98.71%
10	HSS(Higher Secondary School) (2013-14)	226	222	1	1	1	3	7	1	8	0	0	57	119	79	28	126	23904.88	19834.53	82.97%
11	SSSM (Senior Secondary School Minority) (2014-15)	121	114	2	9	5	1	13	4	6	0	0	34	44	74	3	38	25177.64	10540.35	41.86%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	10	17	10	4	22	9	21	0	1	64	110	158	89	93	1404.00	21880.33	1558.43%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	2	23	3	0	17	7333.42	7809.38	106.49%
14	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	1	2	4	4	1	3	1628.00	1411.11	86.68%
15	Deegree College	12	12	0	1	1	0	0	0	0	0	2	3	2	7	3		3500.00	2732.64	78.08%
16	Child Development Project Office co-housing (CDPO)	33	33	0	0	0	0	0	0	0	0	4	9	15	13	5	5	3180.50	2587.46	81.35%
17	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	BRC	185	135	8	15	4	10	13	4	13	8	21	20	4	116	65	1	8139.00	2452.57	30.13%
	Total :-	3537	3171	24	60	41	31	130	28	138	8	35	496	1784	991	512	1624	271592.20	276058.75	101.64%