

BSEIDC, PATNA

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-79

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks						
						Lay-out	Foundatio	PL	Ground floor		1st Floor			Finishing	Complete	Not Started			
									LL	RL	LL	RL							
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा														Handed Over
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर														Handed Over
3	3	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया														Handed Over
4	4	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही														Handed Over
5	5	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा														
6	6	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा														Handed Over
7	7	SSSM-4(B)	कटिहार	बलरामपुर	म०वि० फतेहपुर														Handed Over
8	8	SSSM-4(C)	कटिहार	बलरामपुर	उ०म०वि० बालूगंज हिन्दी														Handed Over
9	9	SSSM-5-2	कटिहार	फलका	म०वि० भरसिया														
10	10	SSSM-6-1	कटिहार	कोढ़ा	अभ्यास म०वि० मुसापुर														
11	11	SSSM-7-1	कटिहार	प्राणपुर	उ०म०वि० रामचन्द्रपुर														Handed Over
12	12	SSSM-7-2	कटिहार	प्राणपुर	म०वि० महादेवपुर														Handed Over
13	13	SSSM-7-3	कटिहार	प्राणपुर	म०वि० बुद्ध नगर														Handed Over
14	14	SSSM-8-1	कटिहार	कटिहार	उ०म०वि० मनिया														Handed Over
15	15	SSSM-8-2	कटिहार	कटिहार	म०वि० बठैली														Handed Over
16	16	SSSM-9-1	कटिहार	मनसाही	रा०म०वि० मंरगी														Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks					
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started						
									LL	RL	LL	RL									
17	17	SSSM-9-2	कटिहार	मनसाही	आ०म०वि० रानीपतरा सिंधया																
18	18	SSSM-10-1	कटिहार	बरारी	उ०म०वि० गिदरमारी																
19	19	SSSM-11(A)	कटिहार	मनिहारी	म०वि० सुरापारटाल																Handed Over
20	20	SSSM-12(A)	कटिहार	कदवा	उ०म०वि० कचैड़ा पूर्व																Handed Over
21	21	SSSM-12(B)	कटिहार	कदवा	उ०म०वि० बैदा																Handed Over
22	22	SSSM-13(A)	पूर्णियाँ	अमौर	म०वि० लखनारे																Handed Over
23	23	SSSM-13(B)	पूर्णियाँ	अमौर	म०वि० बेलका																Handed Over
24	24	SSSM-13(C)	पूर्णियाँ	अमौर	म०वि० बालूटोला, इस्लामपुर																Handed Over
25	25	SSSM-14(A)	पूर्णियाँ	कसबा	म०वि० मजगामा																Handed Over
26	26	SSSM-14(C)	पूर्णियाँ	कसबा	म०वि० मोहनी																Handed Over
27	27	SSSM-15(A)	पूर्णियाँ	बैसी	म०वि० सानापुर																Handed Over
28	28	SSSM-15(B)	पूर्णियाँ	बैसी	म०वि० हरेरामपुर																
29	29	SSSM-15(C)	पूर्णियाँ	बैसी	म०वि० चरैया																Handed Over
30	30	SSSM-15(D)	पूर्णियाँ	बैसी	म०वि० शीशबाड़ी																
31	31	SSSM-15(F)	पूर्णियाँ	बैसी	म०वि० नन्दनिया																

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status											Remarks	
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
32	32	SSSM-16(A)	पूर्णियाँ	डगरुआ	म०वि० डगरुआ													Handed Over
33	33	SSSM-16(B)	पूर्णियाँ	डगरुआ	म०वि० चैपड़ा बलुआ													Handed Over
34	34	SSSM-16(C)	पूर्णियाँ	डगरुआ	म०वि० सियारखम													Handed Over
35	35	SSSM-17-1	पूर्णियाँ	जलालगढ़	म०वि० मतियारपुर													Handed Over
36	36	SSSM-17-2	पूर्णियाँ	जलालगढ़	म०वि० कठैली													Handed Over
37	37	SSSM-17-3	पूर्णियाँ	जलालगढ़	म०वि० एकम्बा													Handed Over
38	38	SSSM-18-1	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रखंड काँलनी													
39	39	SSSM-18-2	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रसादपुर बेलदारी													
40	40	SSSM-18-3	पूर्णियाँ	कृत्यानन्द नगर	म०वि० काझा गणेशपुर													
41	41	SSSM-19-1	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० पिपरा													Handed Over
42	42	SSSM-19-2	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० महाराजपुर													Handed Over
43	43	SSSM-20-1	पूर्णियाँ	श्रीनगर	म०वि० जगैली													Handed Over
44	44	SSSM-20-2	पूर्णियाँ	श्रीनगर	म०वि० गंगा भवन खोखा													Handed Over
45	45	SSSM-21(A)	पश्चिम चम्पारण	सिकटा	म०वि० सिरसिया													
46	46	SSSM-21(B)	पश्चिम चम्पारण	सिकटा	म०वि० झुमका उर्दू													

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
47	47	SSSM-21(C)	पश्चिम चम्पारण	सिकटा	उ०म०वि० भवानीपुर उर्दू													
48	48	SSSM-22(B)	पश्चिम चम्पारण	लौरीया	म०वि० देउरवा													Handed Over
49	49	SSSM-22(C)	पश्चिम चम्पारण	लौरीया	उ०म०वि० मुसहरी													Handed Over
50	50	SSSM-22(D)	पश्चिम चम्पारण	लौरीया	म०वि० मठिया													Handed Over
51	51	SSSM-23(A)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० चम्पारण													Handed Over
52	52	SSSM-23(B)	पश्चिम चम्पारण	नरकटियागंज	म०वि० सिसवा बहुअरवा													Handed Over
53	53	SSSM-24(A)	पश्चिम चम्पारण	मैनाताँड़	म०वि० सौकट													
54	54	SSSM-24(B)	पश्चिम चम्पारण	मैनाताँड़	उ०म०वि० पकुहवा पूर्वी													
55	55	SSSM-25-1	अररिया	नरपतगंज	एम०एस० गोखलापुर बी०एम०एस०													Handed Over
56	56	SSSM-25-2	अररिया	नरपतगंज	एम०एस० बेला रिफूजी													Handed Over
57	57	SSSM-25-3	अररिया	नरपतगंज	एम०एस० चन्दा													Handed Over
58	58	SSSM-26(A)	अररिया	रानीगंज	एम०एस० हरीदाएपुर													Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks								
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete		Not Started							
									d floor	Floor	LL	RL					LL	RL					
59	59	SSSM-26(B)	अररिया	रानीगंज	एम०एस० नारायणपुर																Handed Over		
60	60	SSSM-26(C)	अररिया	रानीगंज	यू०एम०एस० दुमारिया बालक																		
61	61	SSSM-27(A)	अररिया	फारबिसगंज	एम०एस० अमौना																		Handed Over
62	62	SSSM-27(B)	अररिया	फारबिसगंज	एम०एस० पुर्णदाहा																		Handed Over
63	63	SSSM-28(A)	अररिया	सिकटी	एम०एस० गोरगच्छ																		Handed Over
64	64	SSSM-28(B)	अररिया	सिकटी	यू०एम०एस० दिमहिया																		Handed Over
65	65	SSSM-29	अररिया	पलासी	एम०एस० पेचैली																		Handed Over
66	66	SSSM-30-1	दरभंगा	दरभंगा सदर	म०वि० ठकुरनियाँ																		Handed Over
67	67	SSSM-30-2	दरभंगा	दरभंगा सदर	म०वि० कंशी																		Handed Over
68	68	SSSM-31	दरभंगा	मनीगाछी	म०वि० चकचिन्तामणिपुर																		Handed Over
69	69	SSSM-32	दरभंगा	अलीनगर	उर्दू म०वि० अलीनगर																		
70	70	SSSM-33-1	दरभंगा	जाले	म०वि० जहागीर टोल																		Handed Over
71	71	SSSM-33-2	दरभंगा	जाले	म०वि० अहियारी गोद																		Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks								
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started							
									LL	RL	LL	RL											
72	72	SSSM-34(A)	दरभंगा	सिंहवाड़ा	म०वि० राजो																	Handed Over	
73	73	SSSM-34(B)	दरभंगा	सिंहवाड़ा	उ०म०वि० बहुआरा																	Handed Over	
74	74	SSSM-34(C)	दरभंगा	सिंहवाड़ा	उ०म०वि० गौरीनाथ ब्रह्मपुर																	Handed Over	
75	75	SSSM-35(A)	दरभंगा	केवटी	म०वि० बरही																	land dispute	
76	76	SSSM-35(B)	दरभंगा	केवटी	उ०म०वि० लालगंज																	Handed Over	
77	77	SSSM-36	दरभंगा	किरतपुर	म०वि० किरतपुर																	Handed Over	
78	78	SSSM-37	दरभंगा	गौराबौराम	म०वि० बौराम																	G+2 (2nd.F.R.L)	
			TOTAL		91	0	1	0	0	3	1	4	6	63	0								
Name of Scheme :- High School Building												Empowered Committee-86											
79	1	SSSM-38	सीतामढ़ी	बाजपट्टी	एम० एस० बिलहिया																	Handed Over	
80	2	SSSM-39B		रहिका	एम० एस० मलनगिया																	Handed Over	
81	3	SSSM-39C		रहिका	यू०एम०एस० बाछटोल रामपुर																	Handed Over	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks					
						Lay-out	Foundatio	PL	Groun		1st		Finishing	Complete		Not Started				
									d	floor	Floor									
82	4	SSSM-40	मधुबनी	कलुआही	एम० एस० मलमल														Handed Over	
83	5	SSSM-42A	गोपालगंज	थावे	एम० एस० समरा														Handed Over	
84	6	SSSM-43B		मांझा	यू० एम० एस० शेखपरसा															Handed Over
85	7	SSSM-43C		मांझा	यू० एम० एस० कोलहुआ															Handed Over
86	8	SSSM-44A	गोपालगंज	उचका गांव	यू० एम० एस० हरपुर															
87	9	SSSM-45A	बांका	धुरैया	उ० म० वि० चलना														Handed over	
88	10	SSSM-45B		धुरैया	उ० म० वि० ताहिरपुरा कन्या															DEBAR (now work restarted)
89	11	SSSM-45C		धुरैया	उ० म० वि० अहिरो															Handed over
90	12	SSSM-46	भागलपुर	सनहौला	म० वि० तेलवाड़ा														Handed over	
91	13	SSSM-47A	किशनगंज	बहादुरगंज	म० वि० भीमटोला															
92	14	SSSM-47B			उ० म० वि० मंडलटोला डोहर															
93	15	SSSM-49A		कोचाधामन	उ० म० वि० कन्हैयावाड़ी														Hand over	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started	
									LL	RL	LL	RL					
94	16	SSSM-49B	किशनगंज	कोचाधामन	उ० म० वि० मोहरा												
95	17	SSSM-49C	किशनगंज	कोचाधामन	उ० म० वि० हरिभाषा												Hand over
96	18	SSSM-50B		पोठिया	उ० म० वि० सोनापूर												
97	19	SSSM-51	किशनगंज	टेरागाच्छ	उ० म० वि० आदिवासी टोला भोरहा												Hand over
			TOTAL		30	0	0	0	0	2	0	1	0	16	0		

Name of Scheme :- High School Building

Empowered Committee-96

98	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर												Hand over
99	2	SSSM-271	कटिहार	कोढ़ा	उत्क० म० वि० बौरा												
100	3	SSSM-272	कटिहार	कादवा	उत्क० म० वि० सागरथ												Hand over
101	4	SSSM-273	कटिहार	बलरामपुर	उत्क० म० वि० सदीयन आदमपुर										1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19
102	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा												Hand over
103	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा												Hand over
104	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर												Hand over
105	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर												Hand over
106	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज										1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
107	10	SSSM-281	कटिहार	बरारी	म० वि० बकिया												Hand Over
108	11	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर												Hand Over
109	12	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District -Darbhanga												
110	13	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga										1		Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19
111	14	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga												Hand Over
112	15	SSSM-291	दरभंगा		(+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga												Hand Over
			TOTAL		18	0	0	0	0	0	0	0	0	1	11	3	
Name of Scheme :- High School Building												Empowered Committee-97					
113	1	SSSM-283	Vaishali		High school, Sherpur Jalal,Block Chakra kalan, district Vaisali.												
114	2	SSSM-284	Vaishali		High school,Taal, Sehan, Block Chakra kalan, district Vaisali.												Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
115	3	SSSM-285	Gopalgaganj		High school Indrawan Bairan, Block Thawe district Gopalganj.												
			TOTAL		5	0	0	1	0	0	0	0	0	2	0		
Name of Scheme :- High School Building											Empowered Committee-107						
116	1	SSSM-294			Upgraded High School Building at Bardhharwa Fateh Mohammad												Handed Over
117	2	SSSM-296			High School Building at Kundwa Chainpur												
118	3	SSSM-297		Dhaka	Upgraded High School Building at Musoradha												Hand over
119	4	SSSM-298			Upgraded High School at saphi												Hand over
120	5	SSSM-299			Upgraded High School at Chandanwada (Urdu)												
121	6	SSSM-302			High School at Nakardeye												
122	7	SSSM-303	East Champaran	Aadapur	High School at Dhabiya Dakshin												Hand over
123	8	SSSM-306			High Schhol at Boldarwa												
124	9	SSSM-307			High School at Jitbarpur (High School at Malangiya)												According to Office Order no.- 140, dated-06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya (Handed Over)
125	10	SSSM-308	Madhubani	Rahika	High School at Laxmipur												Hand Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
126	11	SSSM-311		Kaluahi	High School at Madhopur												
			TOTAL		20	0	0	0	0	0	0	0	4	7	0		
Name of Scheme :- High School Building											Empowered Committee-127						
127	1	SSSM-313	Araria	Araria	High School Building at Gayari										1	Letter Issue to Contractor to Start the Work	
128	2	SSSM-315	Banka	Dhoraiya	High School Building at Saguniya Urdu												(2nd.F.R.L)
129	3	SSSM-316	Purnia	Baisi	High School Building at Malharia										1	Letter Issue to Contractir to Start the Work	
130	4	SSSM-317	Purnia	Dagrua	High School Building at Sindhiya										1	Letter Issue to Contractir to Start the Work	
131	5	SSSM-318	Purnia	Dagrua	High School Building at Lasanpur												
132	6	SSSM-319	Purnia	Amour	High School Building at Partiya										1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).	
133	7	SSSM-320	Purnia	Amour	High School Building at Gangoli												Approach road not available.
134	8	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul												G+2
135	9	SSSM-322	Madhubani	Bisfi	High School Building at Singiya												G+2
136	10	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa												G+2
137	11	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur												G+2
138	12	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya												G+2

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
139	13	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut												G+2 (Handed Over)
140	14	SSSM-328	East Champaran	Adapur	High School Building at Koraiya												
141	15	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu												G+2 (2nd F L L)
142	16	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar												N.O.C Made available recently
143	17	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu											1	Land not available/Work Order 1418/05.03.2019
144	18	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
145	19	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhan Sen											1	Work not started /Work Order 1402/05.03.2019
146	20	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar											1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19-20) 22.07.19
147	21	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya												
148	22	SSSM-337	Katihar	Kadwa	High School Building at Rauniya												
149	23	SSSM-338	Katihar	Kadwa	High School Building at Kadwa												
150	24	SSSM-339	Katihar	Kadwa	High School Building at Kurum												
151	25	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur												
152	26	SSSM-341	Katihar	Kadwa	High School Building at Badhwa												G+2 (2nd.F.R.L)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started
									LL	RL	LL	RL				
153	27	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19-20) 22.07.19
154	28	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19-20) 22.07.19
			TOTAL		33	4	1	0	1	0	1	3	3	5	10	

Name of Scheme :- High School Building

Empowered Committee-122

155	1	SSSM-348	Araria	Araria	High School Building at Araria										1	Letter Issue to Contractir to Start the Work	
156	2	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat												G+2 (2nd.F.R.L)
157	3	SSSM-350	Araria	Jokihaat	High School Building at Malheria												
158	4	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra												
159	5	SSSM-353	Araria	Jokihaat	High School Building at Bhansi												
160	6	SSSM-357	Darbhanga	Darbhanga Sadar	High School Building at Dularpur										1	Land Available, Work Not Started By Contractor.	
161	7	SSSM-359	Darbhanga	Hayaghat	New High School Building at Anadpur												G+2
162	8	SSSM-360	Darbhanga	Manigachi	New High School Building at Mobehat												
163	9	SSSM-361	Darbhanga	Keotriranw y	High School Building at Khirma												Hand Over
			TOTAL		16	1	0	1	0	0	1	1	2	1	2		

Name of Scheme :- High School Building

Empowered Committee-110

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
164	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa										1	land Donation Work in Progress
165	2	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha											
			TOTAL		3	0	0	0	1	0	0	0	0	0	1	
Name of Scheme :- High School Building											Empowered Committee-129					
166	1	SSSM-365	अररिया	फारविसगंज	Construction of High School building in Jogbani										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19-20) 22.07.19
167	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj											
168	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora										1	Letter issue To contractor to Start The Work
169	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur											G+2 (2nd.F.R.L)
170	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman											G+2 (2nd.F.L.L)
171	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi										1	LOA ISSUED
172	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan										1	Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19-20) 22.07.19
173	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki											

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started	
									LL	RL	LL	RL					
174	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva											1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
			TOTAL		9	1	0	0	0	1	0	2	0	0	5		

Name of Scheme :- High School Building

Empowered Committee-135

175	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara												G+2 (2nd.F.R.L)
176	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ											1	
177	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर											1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
178	4	SSSM-377	अररिया	अररिया	मध्य विद्यालय महिषाकोल											1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19).
179	5	SSSM-378	अररिया	अररिया	मध्य विद्यालय फराहसुत											1	LOA ISSUED
180	6	SSSM-379	अररिया	सिकटी	मध्य विद्यालय कचना											1	LOA ISSUED
181	7	SSSM-380	अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर												

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
182	8	SSSM-381	अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा										1	
			TOTAL		8	0	0	1	0	0	0	1	0	0	6	