

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/05/2017

S. N.	PROJECT	Total Sanctio ned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.05.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools		No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress				
			LL					RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	0	1	1	0	0	2	28	5	12	507	2134.20	1584.13	74.23%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	2	6	13	4	7	0	0	9	251	42	30		13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	0	1	2	2	6	1	11	0	0	41	282	64	57		14947.24	16302.76	109.07%
	Total :-	771	766	0	3	4	8	19	6	19	0	0	52	561	111	99	507	30251.58	30660.49	101.35%
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	18	38	22	21	36	11307.36	7360.24	65.09%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	12	75	13	25	66	5872.80	11667.70	198.67%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7		0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	30	113	35	53	102	17180.16	19027.94	110.76%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	7	0	1	3	70	16	12	48	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	29	146	63	46	116	39714.17	47677.55	120.05%
	Total :-	353	338	0	2	1	0	16	1	21	0	6	32	216	79	58	164	55569.17	67243.65	121.01%
9	SSS (Senior Secondary School)	993	990	2	15	13	10	41	7	50	0	0	265	479	403	111	299	80000.00	83241.94	104.05%
10	HSS(Higher Secondary School)	226	222	1	2	3	3	7	1	8	0	0	61	111	86	29	80	18797.16	19110.42	101.67%
11	SSSM (Senior Secondary School Minority)	121	114	1	5	3	0	10	4	7	0	0	36	33	66	22	25	17692.36	9088.20	51.37%
12	USSS (Upgraded Senior Secondary School)	357	313	8	16	13	6	15	6	19	0	0	73	88	156	113	45	1404.00	19031.74	1355.54%
13	EXAM. HALL	26	26	0	1	0	0	0	0	1	0	0	5	19	7	0	10	7333.42	7684.12	104.78%
14	Shiksha Bhawan	9	9	0	0	1	0	0	0	1	0	0	4	2	6	1	2	1628.00	1228.07	75.43%
15	Deegree College	10	10	0	1	0	0	1	0	0	0	1	3	0	6	4		3500.00	2287.97	65.37%
16	CDPO	33	33	0	1	0	0	2	0	0	1	2	15	9	21	3		3180.50	2276.57	71.58%
17	ICT@School	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	BRC	185	135	4	18	14	9	20	9	13	1	3	3	0	94	91		8139.00	408.00	5.01%
	Total :-	4285	3142	16	64	52	37	133	34	141	2	12	579	1631	1070	584	1234	248999.20	261749.16	105.12%