

## Progress Report of BRC (Block Resources Center) Project

*Bihar State Educational Infrastructure Development Corporation Ltd.*

*Report as on dated 31/12/18*

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Work Stage	Remarks		
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete	
INDEX Stage Completed					1	In Progress									0.5				
1	BRC Naugachhia, Bhagalpur	Bhagalpur	Lal Babu Prasad, 9334311436	08/06/19	1	1	1	1	0.5								completed	Work in progress	
2	BRC Pirpainti, Bhagalpur	Bhagalpur	Amit Kumar 8050100000	04/03/19	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
3	BRC Shahkund, Bhagalpur	Bhagalpur	Rakesh Kumar Singh 9431422504	28/09/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
4	BRC Katoria, Banka	Banka	MK Enterprises 7301740211	15/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
5	BRC Rajaun, Banka	Banka	Shyam Sunder Yadav 9934769886	16/08/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
6	BRC Barahat, Banka	Banka	Niwesh Kumar 9576272505	27/05/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
7	BRC Belhar, Banka	Banka	Niwesh Kumar 9576272505	27/05/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9199499618	13/06/19	1	1	1	1	0.5								completed	Work in	
9	BRC Keoti, Darbhanga	Darbhanga	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	0.5						completed	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk, Muzaffarpur 9430864518		0.5												completed	Work in progress	
13	BRC Baheri, Darbhanga	Darbhanga	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	0.5		completed	Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	M/s Omshree Enterprises, Begusarai,	13/03/19	1	1	1	1	1	1	1	0.5					completed	Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	M/S Kumar Trading Co. 9431276100	12/03/19	1	1	1	1	1	1	1	1	0.5				completed	Work in progress	
16	BRC Jhanjharpur, Madhubani	Madhubani	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
17	BRC Phulparas, Madhubani	Madhubani	Akash Kumar 9334362048	10/03/19	1	1	0.5										completed	Work in	
18	BRC Khutauna, Madhubani	Madhubani	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
19	BRC Khajouli, Madhubani	Madhubani	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
20	BRC Bisfi, Madhubani	Madhubani	Ajay Kumar Mandal 9199499618	05/11/19	1	1	1	1	1	1	0.5						completed	Work in	
21	BRC Rahika, Madhubani	Madhubani	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9199499618	13/06/19	1	1	1	1	1	1	1	1	1	0.5			completed	Work in	

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status									Establishment of ICT LAB	Work Stage	Remarks		
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete
			<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>												
22	BRC Harlakhi, Madhubani	Madhubani	Kanhaiya Kumar Mehta 9934949629	21/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
23	BRC Babubarhi, Madhubani	Madhubani	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
24	BRC Rosera, Samastipur	Samastipur	Jeewan Kishore Singh 9934795831	12/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
25	BRC Samastipur	Samastipur	M/s Khan Brothers And Co. 9431406004	05/04/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
26	BRC Khanpur, Samastipur	Samastipur	Anjani Kumar 9430577566		1	1	0.5									completed	Work in	
27	BRC Hasanpur, Samastipur	Samastipur	Nitish Kumar 9473452853	24/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
28	BRC Mohanpur, Samastipur	Samastipur	Vipin Kumar Sahni 9931468694	10/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
29	BRC Patori, Samastipur	Samastipur	Kaushlendra Kumar Singh 9939646103, 9224622454	30/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
30	BRC Shivajinagar, Samastipur	Samastipur	Abhay Kumar Singh 9934279823	17/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
31	BRC Saurbazar, Saharsa	Saharsa	Ajay Kumar 9472208858	27/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
32	BRC Nauhatta, Saharsa	Saharsa	Madan Kumar Singh 9521267060	23/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
33	BRC Mahesi, Saharsa	Saharsa	Ajay Kumar 9472208858	27/11/18	1	1	1	1	1	1	1	0.5				completed	Work in progress	
34	BRC Sonbarsa, Saharsa	Saharsa	Bambam Kumar Singh 9934071093													completed	Not Started	
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	MK Enterprises 7301740211	15/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
36	BRC Puraini, Madhepura	Madhepura	Shiv Chandra Kumar 9431046145	21/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
37	BRC Gwalpada, Madhepura	Madhepura	Shiv Chandra Kumar 9431046145	28/02/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
38	BRC Kumarkhand, Madhepura	Madhepura	Akash Kumar 9334362048	10/03/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
39	BRC Gailarh, Madhepura	Madhepura	Ajay Kumar 9472208858	15/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
40	BRC Supaul	Supaul	Dhiraj Kumar Agrawal 9771645678	15/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
41	BRC Pipra, Supaul	Supaul	Bambam Kumar Singh 9934071093	13/02/19	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
42	BRC Pratapganj, Supaul	Supaul	Madan Kumar Singh 9521267060	12/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
43	BRC Nirmali, Supaul	Supaul	Balram Singh, Patori, Panchgachhia, Saharsa, 9434082277	12/06/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
44	BRC Raghapur, Supaul	Supaul	Sachindra Kumar 9955032820	22/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
45	BRC Atari, Gaya	Gaya	Mithlesh Kumar Singh 9931471924	13/09/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
46	BRC Neemchak, Gaya	Gaya	Guddu Kumar 9386927378	19/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
47	BRC Wazirganj, Gaya	Gaya	Mithlesh Kumar Singh 9931471924	11/03/19	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status								Establishment of ICT LAB	Work Stage	Remarks	
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL				2ndF RL
			<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>						0.5				
48	BRC Mohanpur, Gaya	Gaya	Keola Construction 9931222534	04/03/19	1	1	1	1	1	1	1	1	0.5	completed	Work in	
49	BRC Imamganj, Gaya	Gaya	Mritunjay Kumar Singh	26/02/19	1	1	1	1	1	1	1	1	0.5	completed	Work in	
50	BRC Amas, Gaya	Gaya	Jai Kumar 9835202464	08/06/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
51	BRC Koch, Gaya	Gaya	Surendra Kumar 9431085035		1									completed	Work in	
52	BRC Arwal	Arwal	Brajesh Kumar 9939124848	14/12/18	1	1	1	1	1	1	1	1	0.5	completed	Work in	
53	BRC Karpi, Arwal	Arwal	Kaushlendra Kumar Singh 9939646103, 0224622454	13/10/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
54	BRC Obra, Aurangabad	Aurangabad	Digital Construction Pvt. Ltd. 9430569021	02/07/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
55	BRC Deo, Aurangabad	Aurangabad	Satish Kumar Singh 9430044277	08/06/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
56	BRC Madanpur, Aurangabad	Aurangabad	Dhananjay Kumar Singh 9931128631	13/05/18	1	1	1	1	1	1	1	1	0.5	completed	Work in	
57	BRC Kutumba, Aurangabad	Aurangabad	Dhananjay Kumar Singh 9931128631	13/05/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
58	BRC Jehanabad	Jehanabad	Satish Kumar 9973881398	12/04/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
59	BRC Kako, Jehanabad	Jehanabad	Mithlesh Kumar Singh 9931471924	13/09/18	1	1	1	1	1	1	1	1	0.5	completed	Work in	
60	BRC Ghosi, Jehanabad	Jehanabad	Progressive Engicon Pvt. Ltd. 930419639	07/08/19	1	1	1	1	1	1	1	1	0.5	completed	Work in	
61	BRC Pakribarawan, Nawada	Nawada	Ashish Ranjan 9931215326	17/04/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
62	BRC Warisaliganj, Nawada	Nawada	Saroj Kumar 9934641068	28/02/19	1	1	1	1	1	1	1	1	0.5	completed	Work in	
63	BRC Akabarpur, Nawada	Nawada	Keeran Devi 9931271533	23/04/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
64	BRC Narhat, Nawada	Nawada	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	07/02/19	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
65	BRC Asarganj, Munger	Munger	M/s Kuhu Construction Co. 9431431148, 9430070474	26/04/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
66	BRC Begusarai	Begusarai	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19										completed	Not Started	
67	BRC Matihani, Begusarai	Begusarai	Nitish Kumar 9473452853	14/05/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
68	BRC Bhagwanpur, Begusarai	Begusarai	Nitish Kumar 9473452853	27/05/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
69	BRC Bakhari, Begusarai	Begusarai	M/s Binod Kumar 9431287763	29/04/19	1	1								completed	Not Started	
70	BRC Mansoorchak, Begusarai	Begusarai	M/s B P Singh And Co. 9431834042											completed	Not Started	
71	BRC Cheria Bariyarpur,	Begusarai	Nitish Kumar 9473452853											completed	Not Started	
72	BRC Chuatham, Khagaria	Khagaria	Rana Construction 9334104328	05/11/18	1	1	1	1	1	1	1	1	0.5	completed	Work in	
73	BRC Gogari, Khagaria	Khagaria	M/s Binod Kumar 9431287763	22/08/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
74	BRC Beldour, Khagaria	Khagaria	M/s Dhanpat Kumar Jain 9470016700	05/11/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
75	BRC Parbatta, Khagaria	Khagaria	Sanjay Kumar 9430003830	22/05/18	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
76	BRC Jamui	Jamui	Prabhat Kumar Singh 9471615433	07/06/19	1	1	1	1	1	1	1	1	0.5	completed	Work in	
77	BRC Barhat, Jamui	Jamui	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12/07/19	1	1	1	0.5						completed	Not Started	

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status									Establishment of ICT LAB	Work Stage	Remarks		
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete
			<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>								0.5				
78	BRC Chakai, Jamui	Jamui	Brajesh Kumar Singh 8521839685	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
79	BRC Gidhour, Jamui	Jamui	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												completed	Not Started	
80	BRC Sikandra, Jamui	Jamui	Ashish Ranjan 9931215326	17/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
81	BRC Barhiya, Lakhisarai	Lakhisarai	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1	1	1	1	1	1	1	1	1	0.5	completed	Work in progress		
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1	1	1	1	1	1	1	1	1	0.5	completed	Work in progress		
83	BRC Chewda, Shekhpura	Shekhpura	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
84	BRC Fatuhan, Patna	Patna	Arvind Kumar 9431016249	17/08/19	1	1	1	1	0.5							completed	Work in	
85	BRC Bakhtiyarpur, Patna	Patna	Umakant Singh 9431096239													completed	Not Started	
86	BRC Naubatpur, Patna	Patna	Shaurya Premier Infrastructure Pvt Ltd 855600000 8700000104 8801001100	17/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
87	BRC Maner, Patna	Patna	Ashok Kumar Yadav 9386050569													completed	Not Started	
88	BRC Jagdishpur, Bhojpur	Bhojpur	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
89	BRC Charpokhri, Bhojpur	Bhojpur	Ramsinghasan Singh	02/08/18	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
90	BRC Udwanthnagar, Bhojpur	Bhojpur	Manoj Kumar Singh 9473358591	14/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
91	BRC Garhani, Bhojpur	Bhojpur	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
92	BRC Koilwar, Bhojpur	Bhojpur	JKS Construction 9939871932, 8936032811	18/11/18	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
93	BRC Chandhi, Nalanda	Nalanda	Shaurya Premier Infrastructure Pvt Ltd 855600000 8700000104 8801001100	22/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
94	BRC Austhawan, Nalanda	Nalanda	M/s Nikhil Sri Enterprises 9430030033	03/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
95	BRC Rahui, Nalanda	Nalanda	Arbind Prasad 9431258802	12/07/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
96	BRC Ekangarsarai, Nalanda	Nalanda	M/s Narayani Buildcon & Construction 7624025474	05/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
97	BRC Silaw, Nalanda	Nalanda	Bhola Singh 9631995365	16/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
98	BRC Katrisarai, Nalanda	Nalanda	Ashok Kumar 9431258621	02/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
99	BRC Karaiparsurai, Nalanda	Nalanda														completed	Not Started	
100	BRC Chakki, Buxar	Buxar	Laxmi Constructions 9931299615													completed	Work in	
101	BRC Buxar	Buxar	M/s Shri Krishana Construction 9470802866	08/07/19	1	1	1	1	0.5							completed	Work in	
102	BRC Chausa, Buxar	Buxar	Govind Kumar Singh 9507064013	08/07/19	1	1	1	1	0.5							completed	Work in	
103	BRC Ramgarh, Kaimur	Kaimur	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	0.5					completed	Work in	
104	BRC Chainpur, Kaimur	Kaimur	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
105	BRC Bhagwanpur, Kaimur	Kaimur	Ram Lal Paswan 9934203317	25/07/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
106	BRC Dinara, Rohtas	Rohtas	M/s S A B Construction 7250583221	21/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status									Establishment of ICT LAB	Work Stage	Remarks					
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete			
			<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>															
107	BRC Karahgar, Rohtas	Rohtas	Smriti Technocrat Pvt Ltd 9135716060	14/07/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
108	BRC Kochas, Rohtas	Rohtas	Sanjay Singh 9431434130	14/12/18	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in		
109	BRC Tilauthu, Rohtas	Rohtas	Ishika Construction 9955514472	15/03/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
110	BRC Karakat, Rohtas	Rohtas	Lav Kumar Singh 9939663487, 8298711493	22/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Work in		
111	BRC Dawat, Rohtas	Rohtas	Shalendra Kumar 9431679615	12/09/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
112	BRC Purnea East	Purnea	Rajesh Kumar 8405012179	30/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
113	BRC Baisi, Purnea	Purnea	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
114	BRC Amour, Purnea	Purnea	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
115	BRC Dhamdaha, Purnea	Purnea	Kumar Chaman 7352999201	19/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
116	BRC Banmankhi, Purnea	Purnea	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
117	BRC Narpatganj, Araria	Araria	Binod Yadav 9534413473		1	1	1	0.5										completed	Work in		
118	BRC Araria	Araria	Shashi Ranjan 7488173962	09/08/19	1	1	0.5											completed	Work in		
119	BRC Jokihat, Araria	Araria	Anwar Hussain 9472021202		0.5													completed	Work in		
120	BRC Bhargama, Araria	Araria	Kunal Kush 9431284182	21/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
121	BRC Kursakata, Araria	Araria	Anwar Hussain, Officers Colony, Mirchaibari, 9431229375	12/06/19	1	1	0.5											completed	Work in		
122	BRC Mansahi, Katihar	Katihar	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
123	BRC Manihari, Katihar	Katihar	Mahmad Jafiruddin 8051267203	04/05/19	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in		
124	BRC Pranpur, Katihar	Katihar	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
125	BRC Kadwa, Katihar	Katihar	Prakash Kumar Sah 9162909186	07/12/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
126	BRC Barsoi, Katihar	Katihar	M/s Motilal Agarwal 9431229375	01/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
127	BRC Azamnagar, Katihar	Katihar	Pankaj Kumar Singh 9431229327	21/02/19	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
128	BRC Terhagach, Kishanganj	Kishanganj	Navnit Kumar 8541818406	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
129	BRC Thakurganj, Kishanganj	Kishanganj	M/s Excellent Construction 9472021967,	20/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
130	BRC Pothia, Kishanganj	Kishanganj	M/s Excellent Construction 9472021967	20/03/19	1	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in	
131	BRC Ekma, Saran	Saran	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
132	BRC Baniyapur, Saran	Saran	Samrandra Kumar Singh, 9570290401		1	0.5												completed	Work in		
133	BRC Masrak, Saran	Saran	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Work in		
134	BRC Marhowrah, Saran	Saran	Samrandra Kumar Singh 9570290401		0.5													completed	Work in		
135	BRC Amnour, Saran	Saran	Mohan Prasad Developers & Const. Pvt.td. 9431010004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in		
136	BRC Dariyapur, Saran	Saran	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>		
137	BRC Garkha, Saran	Saran	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Work in		

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Work Stage	Remarks	
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
			<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>					0.5							
138	BRC Darauli, Siwan	Siwan	M/s Pratap Construction 9953584047	15/08/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
139	BRC Hussainganj, Siwan	Siwan	Balindra Chaudhary 8804119555	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
140	BRC Mairwa, Siwan	Siwan	Balindra Chaudhary 8804119555	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	completed	Work in	
141	BRC Basantpur, Siwan	Siwan	Asiana Construction Pvt. Ltd. 9431088485	27/07/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
142	BRC Maharajganj, Siwan	Siwan	Renu Devi 9931003551	24/12/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
143	BRC Bhagwanpur, Siwan	Siwan	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
144	BRC Hasanpur, Siwan	Siwan	Krishnapalli Construction Pvt. Ltd.	21/03/19	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
145	BRC Uchkagaon, Gopalganj	Gopalganj	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9904764647	19/12/18	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
146	BRC Sidhwalia, Gopalganj	Gopalganj	Ram Pukar Prasad 9631395563	22/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
147	BRC Bhore, Gopalganj	Gopalganj	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/18	1	1	1	1	1	1	0.5				completed	Work in		
148	BRC Bijaipur, Gopalganj	Gopalganj	Prem Sagar Yadav 7763953930	15/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
149	BRC Pachdevari, Gopalganj	Gopalganj														completed	Not Started	
150	BRC Kuchaikot, Gopalganj	Gopalganj	Rohan Construction Pvt. Ltd. , Parewa Airport Road, Ward No. 1, Bawal, E Champaran													completed	Not Started	
151	BRC Motipur, Muzaffarpur	Muzaffarpur	Kameshwar Prasad Singh 9507383184	20/11/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
152	BRC Gaighat, Muzaffarpur	Muzaffarpur	Bino Kumar Singh 8595216685	05/06/19	1	1	1	1	1	1	0.5				completed	Work in		
153	BRC Aurai, Muzaffarpur	Muzaffarpur	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
154	BRC Bandra, Muzaffarpur	Muzaffarpur	Manoj Kumar 9931470561	06/05/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
155	BRC Minapur, Muzaffarpur	Muzaffarpur	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
156	BRC Rega, Sitamarhi	Sitamarhi	Mukesh Kumar 99344665703	06/02/19	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
157	BRC Majorgang, Sitamarhi	Sitamarhi	Manohar Kumar 9430218256	29/04/19	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
158	BRC Pupri, Sitamarhi	Sitamarhi	Rajeev Kumar Singh 9939219159	15/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
159	BRC Barthnaha, Sitamarhi	Sitamarhi	Mukesh Kumar 99344665703	13/08/19	1	0.5										completed	Work in	
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
161	BRC Suppi, Sitamarhi	Sitamarhi	Amresh Kumar 9525120333	10/04/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
162	BRC Bhagwanpur, Vaishali	Vaishali	Akash Kumar 9334362048		0.5											completed	Not Started	
163	BRC Raghapur, Vaishali	Vaishali	Shristi Developers 9334310004	02/07/19	1	1	1	1	1	1	1	1	1	0.5	completed	Work in		
164	BRC Desari, Vaishali	Vaishali	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	
165	BRC Bidupur, Vaishali	Vaishali	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	1	1	1	1	1	1	1	1	1	1	1	completed	<b>Completed</b>	

Sl. No.	Name of Scheme	Name of District	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Work Stage	Remarks			
					Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete		
			<b>INDEX</b>	<b>Stage Completed</b>	1	In Progress					0.5									
166	BRC Jandaha, Vaishali	Vaishali	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
167	BRC Mahua, Vaishali	Vaishali	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
168	BRC Garoul, Vaishali	Vaishali	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
169	BRC Sangrampur, E. Champaran	East Champaran	Arun Kumar 9470421603	22/03/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
170	BRC Kalyanpur, E. Champaran	East Champaran	Arun Kumar 9470847145	11/03/19	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in progress	
171	BRC Chakia, E. Champaran	East Champaran	Keshav Kumar Keshri 9430096435	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
172	BRC Sugauli, E. Champaran	East Champaran	Keshav Kumar Keshri 9430096435	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
173	BRC Madhuban, E.Champaran	East Champaran	Dhiraj Kumar Pandey 9430214702	20/03/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
174	BRC Patahi, E. Champaran	East Champaran	Satish Narayan Singh	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
175	BRC Raxaul, E. Champaran	East Champaran	Rohan Construction Pvt. Ltd.	12/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
176	BRC Adapur, E. Champaran	East Champaran	M/s Maa Vaishno Construction	23/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
177	BRC Bankatwa, E. Champaran	East Champaran	Harikishore Prasad Gupta 9955485652		0.5													completed	Work in progress	
178	BRC Dhaka, E. Champaran	East Champaran	Ms Efti Construction 9523998000	10/03/19	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in progress	
179	BRC Bairia, W. Champaran	West Champaran	Suraj Kumar Kushvaha 9955010601	25/03/19	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in progress	
180	BRC Narkatiaganj, W. Champaran	West Champaran	Khurshid Alam 9955971081	27/07/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
181	BRC Sikta, W. Champaran	West Champaran	Santosh Bhagat	26/07/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	
182	BRC Bhithan, W. Champaran	West Champaran	Mata Vaisno & Chandel	12/07/19	1	1	1	1	1	1	1	1	1	1	1	0.5	1	completed	Work in progress	
183	BRC Lauriya, W. Champaran	West Champaran	Awadhesh Shukla 9431203836	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	completed	Completed	

