Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 28 / 02 / 19

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed										In Progress							
1	CTE building at Bhagalpur	Bhagalpur	Bhagalpur	1131.000	970.065	Sai Highway & Builders Pvt. Ltd	25-04-2016	24-10-2017	IB								X	X			984.219	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
2	PTEC building at Phulwaria	Bhagalpur	Bhagalpur	1000.000	910.017	Lalan Kumar	13-10-2014	12-04-2016	IB								X	X			1024.694	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
3	PTEC building at Nagarpara	Bhagalpur	Bhagalpur	1000.000	934.438	Sai Highway & Builders Pvt. Ltd	02-09-2015	01-03-2017	IB								X	X			963.336	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
4	DIET Building at Babu Tola, Banka	Banka	Bhagalpur	1002.000	945.408	Satyendra Kumar Construction 9431130085	15-11-2014	14-05-2016	IB								X	X			975.815	98.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
5	BITE Building at Madhopatti	Darbhanga	Darbhanga	1080.000	981.917	M/s Jyoti Construction	20-02-2016	19-08-2017	IB								X	X			1031.010	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
6	DIET Building at Kilaghat	Darbhanga	Darbhanga	1131.000	981.538	M/s Babloo Kumar Bhagat 9931132402	19-06-2017	18-12-2018	IB												598.083		**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
7	CTE building at Samastipur	Samastipur	Darbhanga	1131.000	952.520	M/s Babloo Kumar Bhagat 9931132402	15-02-2017	14-08-2018	IB								X	X			957.063	86.1%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
8	DIET Building at Pusa	Samastipur	Darbhanga	1002.000	980.820	Delco Infrastructure Project Ltd.	05-02-2014	04-08-2015	IB												546.130	53.5%	Work in progress	Work of IB not started due to existing old Bldg
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
							INDEX	Stage Completed							In Progress									
9	PTEC building at Rampur Jalalpur	Samastipur	Darbhanga	1000.000	936.154	M/s Surendra Prasad Singh	28-11-2014	27-05-2016	IB								X	X			983.157	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
10	PTEC building at Shahpur Patori	Samastipur	Darbhanga	1000.000	930.262	M/s Babloo Kumar Bhagat 9931132402	15-02-2017	14-08-2018	IB								X	X				100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
11	DIET Building at Narar	Madhubani	Darbhanga	1002.000	1036.761	Phular Construction Pvt. Ltd 9431813608	06-03-2014	05-09-2015	IB								X	X			1223.960	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
12	PTEC building at Ghoghardiha	Madhubani	Darbhanga	1000.000	1032.615	Phular Construction	02-08-2014	01-02-2016	IB								X	X			1017.947	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
13	CTE building at Saharsa	Saharsa	Koshi	1131.000	1023.939	R K Construction	11-08-2017	10-02-2019	IB								X	X			660.575		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
14	DIET Building at Suhath, Saharsa	Saharsa	Koshi	1457.014	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar	30-01-2018	29-07-2019	IB								X	X					Not Started	
									BH															
									GH															
									PQ						X	X	X	X						
15	DIET Building at Madhepura	Madhepura	Koshi	1002.000	1017.862	Delco Infrastructure	05-02-2014	04-08-2015	IB								X	X			774.840	72.6%	Work in progress	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
16	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	Koshi	1000.000	988.182	Umakant Singh	23-12-2014	22-06-2016	IB								X	X			956.333	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
17	DIET Building at Basaha	Supaul	Koshi	1480.973	1227.717	Prasad Construction and Co..	26-07-2017	25-01-2019	IB								X	X			899.239		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
18	CTE building at Gaya	Gaya	Magadh	1131.000	1019.392	Ramakant Singh	23-02-2015	22-08-2016	IB								X	X			516.031	47.1%	Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed										In Progress							
19	PTEC building at Sherghati	Gaya	Magadh	1000.000	934.310	Budha Infrastructure Pvt. Ltd	03-02-2016	02-08-2017	IB								X	X			711.420	72.6%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
20	CTE building at Tarar	Aurangabad	Magadh	1351.401	1094.031	Prasad Associates	20-07-2017	19-01-2019	IB								X	X			269.121		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
21	DIET Building at Tarar	Aurangabad	Magadh	1002.000	978.771	Satyendra Kumar Construction 9431130085	05-05-2016	04-11-2017	IB								X	X			889.249	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
22	PTEC building at Shahpur	Aurangabad	Magadh	1000.000	919.552	M/s Hariom Construction	06-06-2014	05-12-2015	IB								X	X			423.580	43.9%	Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
23	DIET Building at Jawahar Nagar	Nawada	Magadh	1131.000	981.611	Satyendra Kumar Construction 9431130085	15-11-2014	14-05-2016	IB								X	X			985.607	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
24	DIET Building at Haibatpur	Arwal	Magadh	1378.650	1112.670	Ms Raj Construction	11-12-2017	10-06-2019	IB								X	X			223.495		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
25	DIET Building at Dogra, Hulasganj	Jehanabad	Magadh	1349.601	1207.492	Kauslender Kumar Jehanabad	08-02-2019	07-08-2020	IB								X	X					Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
26	CTE building at Haweli Kharagpur	Munger	Munger	1359.379	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20-01-2018	19-07-2019	IB								X	X			359.331		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
27	DIET Building at Purabsarai	Munger	Munger	1131.000	1012.762	Satya Narayan Singh	15-06-2015	14-12-2016	IB								X	X			958.472	86.2%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
28	PTEC building at Haweli Kharagpur	Munger	Munger	1000.000	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh	03-02-2016	02-08-2017	IB								X	X			849.889	83.2%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed			In Progress														
29	DIET Building at Shahpur	Begusarai	Munger	1131.000	1001.124	M/S Vikash Construction	25-02-2015	24-08-2016	IB								X	X			991.118	89.1%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
30	PTEC building at Vishnupur	Begusarai	Munger	1000.000	918.055	M/s Surendra Prasad Singh	20-10-2014	19-04-2016	IB								X	X			798.272	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
31	DIET Building at Ramganj	Khagaria	Munger	1131.000	1041.521	Surendra Prasad Singh	22-12-2014	21-06-2016	IB								X	X			1160.270	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
32	DIET Building at Lakhisarai	Lakhisarai	Munger	1002.000	1035.640	Sai Highway & Builder Pvt. Ltd	19-05-2016	18-11-2017	IB								X	X			923.468	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
33	DIET Building at Giddhaur	Jamui	Munger	1381.236	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish	29-06-2017	28-12-2018	IB								X	X			1011.365	74.7%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
34	DIET Building at Sheikhpura	Sheikhpura	Munger	1131.000	1005.483	Satya Narayan Singh	15-06-2015	14-12-2016	IB								X	X			1083.494	97.3%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
35	CTE building at Barh	Patna	Patna East	1391.707	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24-11-2017	23-05-2019	IB								X	X			330.067		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
36	DIET Building at Vikram	Patna	Patna East	1131.000	982.123	Arvind Kumar 9431016249	17-11-2014	16-05-2016	IB								X	X			1133.547	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
37	PTEC building at Mahendru	Patna	Patna East	1000.000	943.717	Umakant Singh	23-12-2014	22-06-2016	IB								X	X			1214.579	121.8%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
38	PTEC building at Masaurhi	Patna	Patna East	1000.000	899.039	Arvind Kumar 9431016249	14-02-2015	13-08-2016	IB								X	X			1015.500	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed		In Progress															
39	PTEC building at Barh	Patna	Patna East	1000.000	1991.273	M/s S K Enterprises	24-02-2015	23-08-2016	IB								X	X			1618.795	82.4%	Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
40	PTEC (BNRTC) building at Gulzarbagh	Patna	Patna East	1000.000		M/s S K Enterprises	24-02-2015	23-08-2016	IB								X	X				25.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
41	PTEC building at Bihiya	Bhojpur	Patna East	1000.000	929.029	Dilip Kumar Sharma 9470642869	12-09-2014	11-03-2016	IB								X	X			1002.119	101.7%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
42	DIET Building at Noorsarai	Nalanda	Patna East	1002.000	961.519	Shristi Developer Pvt.Ltd 9334998030	31-07-2014	30-01-2016	IB												655.262	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
43	CTE building at Dumraon	Buxar	Patna West	1451.553	1154.370	Prasad Associates	20-07-2017	19-01-2019	IB								X	X			519.454		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
44	DIET Building at Dumraon	Buxar	Patna West	1002.000	989.822	Recon Construction 9771496617	18-09-2014	17-03-2016	IB								X	X			432.012	42.3%	Work in progress	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
45	DIET Building at Mohania	Kaimur	Patna West	1002.000	968.238	Recon Construction 9771496617	18-09-2014	17-03-2016	IB								X	X			720.227	71.0%	Work in progress	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
46	DIET Building at Fazalganj, Sasaram	Sasaram	Patna West	1580.000					IB								X	X					Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
47	PTEC building at Sasaram	Rohtas	Patna West	1000.000	923.220	M/s Hariom Construction	06-06-2014	05-12-2015	IB								X	X					Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
48	CTE building at Purnea	Purnea	Purnea	1378.948	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR)	29-06-2017	28-12-2018	IB								X	X			928.208	73.8%	Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed			In Progress														
49	DIET Building at Srinanar, Purnea	Purnea	Purnea	1131.000	1051.220	Topline Infrastructure 9431088439	12-12-2014	11-06-2016	IB								X	X			1128.358	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
50	BITE Building at Musapur, Katihar	Katihar	Purnea	1080.000	951.638	Pankaj Kumar Singh	03-03-2016	02-09-2017	IB								X	X			846.645	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
51	DIET Building at Teekapatti	Katihar	Purnea	1002.000	955.751	Topline Infrastructure	29-05-2014	28-11-2015	IB								X	X			1084.007	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
52	CTE building at Forbesganj	Araria	Purnea	1445.093	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29-06-2017	28-12-2018	IB								X	X			925.742	65.6%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
53	DIET Building at Forbesganj	Araria	Purnea	1002.000	979.245	Topline Infrastructure	24-02-2014	23-08-2015	IB								X	X			1123.762	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
54	DIET Building at Kishanganj	Kishanganj	Purnea	1002.000	922.894	Ashok Kumar 9431096238	29-08-2015	28-02-2017	IB												934.850	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
55	CTE building at Chhapra	Saran	Saran	1131.000	1005.620	UKS KPCPL (JV) 9431259756	01-07-2016	31-12-2017	IB								X	X			451.093		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
56	DIET Building at Sonepur	Saran	Saran	1002.000	941.946	Phular Construction Pvt. Ltd 9431813608	06-03-2014	05-09-2015	IB												684.482	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X			
57	PTEC building at Bangra	Saran	Saran	1000.000	926.849	Indian Progressive Construction Pvt. Ltd	01-04-2015	30-09-2016	IB								X	X			839.762	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
58	CTE building at Siwan	Siwan	Saran	1350.238	1166.058	G.M. Construction Siwan	17-05-2018	16-11-2019	IB								X	X			192.576		Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX	Stage Completed			In Progress														
59	DIET Building at Siwan	Siwan	Saran	1002.000	1004.674	Durga Pratap Singh 7781003700	30-11-2013	29-05-2015	IB								X	X			1137.937	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
60	PTEC building at Siwan	Siwan	Saran	1000.000	1063.116	M/S Durga pratap singh	17-02-2016	16-08-2017	IB								X	X			1060.144	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
61	DIET Building at Thawe	Gopalganj	Saran	1002.000	1011.052	C K Infrastructure	10-10-2014	09-04-2016	IB												791.957	74.7%	Work in progress	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				
62	CTE building at Turki	Muzaffarpur	Tirhut East	1131.000	1077.448	M/S Sanjay Constraction	14-08-2015	13-02-2017	IB								X	X			883.900	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
63	PTEC building at Chandwara	Muzaffarpur	Tirhut East	1000.000	954.476	Sanjay Kumar Singh	14-08-2014	13-02-2016	IB								X	X			1002.546	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
64	PTEC building at Patahi	Muzaffarpur	Tirhut East	1000.000	976.329	Rakesh Ranjan	15-07-2014	14-01-2016	IB								X	X			1002.846	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
65	PTEC building at Pokhraira	Muzaffarpur	Tirhut East	1000.000	1004.753	M/s C S Construction	30-03-2016	29-09-2017	IB								X	X			903.050	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
66	PTEC building at Sorhattha	Vaishali	Tirhut East	1000.000	955.808	Vimlesh Prasad Singh	17-12-2014	16-06-2016	IB								X	X			1032.450	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
67	BITE Building at Dariyapur	East Champaran	Tirhut West	1080.000	1061.920	M/S C C Construction	30-03-2016	29-09-2017	IB								X	X			950.090	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
68	DIET Building at Chhatauni	East Champaran	Tirhut West	1002.000	982.096	Ramesh Kumar 8294249534	01-11-2013	30-04-2015	IB								X	X			1065.959	100.0%	**Completed**	
									BH															
									GH															
									PQ	X	X	X	X	X	X	X	X	X	X	X				

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
						INDEX		Stage Completed		In Progress													
69	BITE Building at Balmikinagar	West Champaran	Tirhut West	1080.000	1102.383	M/S C S Construction	23-12-2015	22-06-2017	IB								X	X			941.517	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
70	CTE building at Kumarbagh	West Champaran	Tirhut West	1417.448		Sanjay Construction Mahendru Patna			IB								X	X					Work in progress	
									BH															
									GH															
									PQ						X	X	X	X						
71	DIET Building at W Champaran	West Champaran	Tirhut West	1131.000	1155.880	Satyendra Kumar Construction 9431130085	05-05-2016	04-11-2017	IB								X	X			1146.020	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						
72	DIET Building at Sheohar	Sheohar	Tirhut West	1131.000	1142.716	Shashikant singh	20-04-2016	19-10-2017	IB								X	X			1061.207	100.0%	**Completed**	
									BH															
									GH															
									PQ						X	X	X	X						

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level