Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Report of Construction of Sanik School (Gopalganj)

Report Dated : 31/03/2020

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S.N.	Name of School	Name of Agency	Estimated Amount (in lac)	Physical Status										Remarks
								Date of Aggrement	Time of Completion	Lay-out	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
													LL	RL	LL	RL			
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	Sanik School	M/S Prakash Construction, Gyatri Mandir Road Kankarbagh	2832.76	100 SBD OF 2012-13 (19.02.13)	24 Months										Nearing Completion
2	ACADEMIC BLOCK (G+2)			1															
3	HOSTEL BUILDING (G+2)			1															
4	CADET MESS (G+1)			1															
5	ELECTRICAL CONTROL ROOM (G.F.)			1															
6	EXTERNAL BOUNDARY WALL			1															
7	SITE DEVELOPMENT			1															
8	GATE WAY			1															
TOTAL NUMBER OF BUILDINGS			**8**	**8**			**2832.76**			**0**	**0**	**0**	**0**	**0**	**0**	**0**	**8**	**0**	

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	LOA Issued	Name of School	Name of Agency	Estimated Amount (in lac)	Physical Status										Remarks
								Date of Aggrement	Time of Completion	Lay-out	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
													LL	RL	LL	RL			
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	GOPALGANJ	KUCHAIKOT	1518 date 25/02/2020	Sainik School Gopalganj	Shiv Shankar Singh Contract Pvt. Ltd., Rajendra Nagar, Gopalganj, Pin-841428	2600		18 Months										LOA Issued